



California State Board of Equalization
450 N Street, Sacramento, California

Mold Remediation – 7th Floor
Closure Report Addendum (Revised)
Project No. 2372.02-572

Prepared for:
California Department of General Services
707 Third Street, 3-305
Sacramento, California 95605

Prepared by:
Chris Corpuz, MS, CIH, CAC
Senior Associate
LaCroix Davis LLC

Closure Report Date: August 10, 2010
Addendum Date: October 31, 2012
Addendum Revision Date: January 9, 2013

*Please insert this
Closure Report Addendum
into the rear of the
Floor 7 Closure Report*



1.0 Introduction

On July 16, 2010, LaCroix Davis LLC (LCD) and the Department of General Services Mold Remediation Project Team completed the mold remediation activities initially scheduled for Floor 7 of the Board of Equalization (BOE) building located at 450 N Street, Sacramento, California. At the completion of these activities, a closure report for this floor was compiled by LCD to summarize key events of the project.

Subsequent to the completion of the closure report, a need for additional investigation and/or remediation activities was identified. Identified areas were subjected to sampling. Using a combination of surface tape lift and/or bulk samples, LCD tested stains on walls and other building materials to determine if the stains were indicative of mold growth. The sample locations are depicted in a revised Figure 2 attached to this addendum.

Any information not previously available and information documenting additional mold-related activities was compiled by LCD and included in this addendum.

2.0 Additional Activities

Additional mold-related activities performed on this floor after completion of the floor closure report include:

December 2010 Floor 7, Main Floor, North of Women's Restroom	Spill response to the area below Break Room 807 where a sink overflowed. Wet ceiling tiles and stained fireproofing were inspected and tested. The stained fireproofing was marked.
September 2011 Janitor Room	Investigation, testing, and remediation of wall materials outside the room that were impacted by a sink overflow.
October 2011 NW Fountain	Flood response to a leak from the NW water fountain. The walls behind the cove base were inspected and wet wall materials were replaced under containment.

KEYED SHEET NOTES

- 1 Rusty valve, water stain
- 2 Standing water on floor
- 3 Water stain on punch-out window
- 4 Water intrusion prior to curtain wall repair in 2005

GENERAL NOTES


- 1 LCD inspection locations are approximate.
- 2 The locations of LCD inspections and VAVs (terminal units) are approximate.
- 3 Carpet replaced in 2000.
- 4 Any mold identified during the initial or supplemental water damage assessment was subsequently removed during the remediation.

LEGEND

The terms "active", "current", and "historical" in the following legend refer to the status found at the time of inspection. All areas of active/current and historical water leaks and mold growth have been investigated and remediated.

- Active water leak (remediated)
- Current water stained surface (remediated)
- Historical water leak/stained surface (remediated)
- Current mold growth (remediated)
- Historical mold growth (remediated)
- Current water on floor (remediated)
- Historical water on floor (no longer present, based on historical records only)
- Destructive testing location (historical)

- 325 Room number
- i LCD inspection location no findings
- A LCD inspection location active leak
- B LCD inspection location water stain
- C LCD inspection location other notation See WDA summary
- BC LCD inspection location with multiple findings "A", "B", or "C" as indicated









Containment and Sample Locations (Oct 2012)
Board of Equalization Building, Mold Remediation
450 N Street, Sacramento, California

7th Floor

Figure 2

LEGEND

-  Carpet inspection location
-  Containment sample location
-  Bulk sample location
-  Tape lift sample location
-  MicroVac sample location



Daily Logs



PROJECT LOG

DATE: 12/27/10

LACROIX DAVIS LLC
3685 MT. DIABLO BLVD. SUITE 210
LAFAYETTE, CA 94549
TEL 925-299-1140 FAX 925-299-1185

LCD REPS: 2; 2; 2 PAGE 1 OF 2

Client	Department of General Services (DGS)	Contractor: JLS Environmental	Day <input checked="" type="checkbox"/> Swing <input type="checkbox"/> Weekend/Holiday <input type="checkbox"/>
Project	Board of Equalization (BOE)	Location(s):	Floor <u>19</u> Floor <u>7</u> Floor <u>8</u>
Building	450 N Street, Sacramento CA	Compound(s) of Concern	Mold <input checked="" type="checkbox"/> ACM <input type="checkbox"/> LBP <input type="checkbox"/> Other <input type="checkbox"/>
LCD Project # -Task	2372.0 <u>2</u> -572; SOW <u>5.0</u>	Description:	<u>Containments 19</u>
LCD Project # -Task	2372.0 <u>2</u> -572; SOW <u>4.0</u>	Description:	<u>Spill Response 8,7</u>
LCD Project # -Task	2372.0 <u>2</u> -572; SOW <u>4.0</u>	Description:	<u>Spill Response 8,7</u>

CONTAINMENT INFORMATION

- Floor Occupied ☐ Floor Vacant ☒
- Containments: a) ☐ b) ☐ c) ☐ d) ☐ e) ☐ f) ☐
- Type of Containment: NPE ☐ Mini ☐ Barrier Tape ☐ Minor Procedures ☐ N/A ☐
- Type of Decon: Shower ☐ 2-Stage ☐ 1Stage ☐ Drop Sheet W/Vacuum ☐ None ☐
- Manometer: Yes ☐ No ☐ Strip Chart Record: Yes ☐ No ☐ Adequate Pressure: Yes ☐ No ☐
- Containment Entry Log: Yes ☐ No ☐
- Containment and Decon maintained in accordance with accepted practices and procedures: Yes ☐ No ☐
- HEPA Fans and Vacuums have current aerosol challenge test sticker: Yes ☐ No ☐
- Negative Air Exhaust Location: Window ☐ Shaft ☐ Stairs ☐ Interior ☐ Exterior ☐
- Security: Owner ☒ Contractor ☐ Private ☐ 24 hour ☒ Secure Building ☒

SUMMARY OF ACTIVITIES

Mob ☐ Prep ☒ Removal/Load Out ☐ Detail Clean ☐ Encapsulation ☐ Clearance Testing ☐ Tear Down ☐ DeMob ☐

Phase Completion Visual Inspection: Prep ☐ Removal ☐ Encapsulation ☐ Clearance ☐ Tear Down ☐

Summary: Continue to prep 19-N; restroom build back
19-S completed today
JLS crew worked late last night at another site so only a few workers available; will only finish unwrapping 19S today; will start carpet removal of 19N on Tuesday afternoon at earliest.

Waste: Non-Hazardous Construction Debris ☒ Hazardous Waste ☐ Hazardous Waste Manifest ☐

Container: 6 Mil ☒ Double 6 Mil ☐ Barrel ☐ Drum ☐ Box ☐ Burrito Wrap ☐ Labels ☐ Other ☐

Location of Dumpster: Floor 1 SW Garage

Additional Worker PPE: Disposable Suit ☐ Gloves ☐ Eye Protection ☐ Steel Toe ☐ Hard Hat ☐ Chem Apron ☐

Respirator: Half Face ☐ Full Face ☐ PAPR ☐ Supplied Air ☐

Contractor Worker Exposure Monitoring Yes ☐ No ☒ # Workers Sampled 2

On-Site Visitors: 1. ☐ 2. ☐ 3. ☐ 4. ☐

PERSONAL EXPENSES:Hotel: _____ Per Diem: _____ Travel: RT Destination: Lafayette to site**FIELD SUPPLIES:** PPE: Suits _____ Gloves (pairs) _____ Respirator filters: _____ Misc: _____**LAB EXPENSES:** Type/No. Samples collected: Tape _____ Bulk _____ Air _____

Laboratory Name/Location: _____

NotesShift 7-3³⁰ (normal)0915 received a call from Joan Armstrong reporting sink overflow
in Breakroom 807 → water-stained ceiling tiles on 7WO submitted 12/24 @ 1:00 pmgrey water/black water protocol?

[1800 (w/ JLS) clean counter and floor; pull cove base
Breakroom] wipe down wall and cove base w/ Simple Green
use scrubber to blow area dry and scrub air.
7th floor cubicle: extract water in carpet. use snail
fan in same area. Remove wet ceiling tiles; open
ceiling; inspect; direct blowers up into ceiling area.

Signature

Chris Corpey

Date

12/27/10



PROJECT LOG

DATE: 12/29/10

LACROIX DAVIS LLC
3685 MT. DIABLO BLVD. SUITE 210
LAFAYETTE, CA 94549
TEL 925-299-1140 FAX 925-299-1185
LCD REPS: DMI ; _____ ; _____

PAGE 1 OF 2

Client	Department of General Services (DGS)	Contractor: JLS Environmental	Day <input checked="" type="checkbox"/> Swing _____ Weekend/Holiday _____
Project	Board of Equalization (BOE)	Location(s):	Floor <u>19</u> Floor <u>8</u> Floor <u>7</u> Floor <u>4</u>
Building	450 N Street, Sacramento CA	Compound(s) of Concern	Mold _____ ACM _____ LBP _____ Other _____
LCD Project # -Task	2372.0 <u>2</u> -572; SOW <u>5.0</u>	Description:	<u>19 Containmentments</u>
LCD Project # -Task	2372.0 <u>2</u> -572; SOW _____	Description:	<u>Construction meetings</u>
LCD Project # -Task	2372.0 <u>2</u> -572; SOW <u>4.0</u>	Description:	<u>inspect flood locations</u>

CONTAINMENT INFORMATION

- Floor Occupied _____ Floor Vacant ☒
- Containments: a) 19N b) 1917 c) _____ d) _____ e) _____ f) _____
- Type of Containment: NPE 19N Mini _____ Barrier Tape _____ Minor Procedures _____ N/A _____
- Type of Decon: Shower _____ 2-Stage 19N 1Stage _____ Drop Sheet W/Vacuum _____ None _____
- Manometer: Yes 19N No _____ Strip Chart Record: Yes 19N No _____ Adequate Pressure: Yes 19N No _____
- Containment Entry Log: Yes 19N No _____
- Containment and Decon maintained in accordance with accepted practices and procedures: Yes ☒ No _____
- HEPA Fans and Vacuums have current aerosol challenge test sticker: Yes ☒ No _____
- Negative Air Exhaust Location: Window _____ Shaft _____ Stairs _____ Interior ☒ Exterior _____
- Security: Owner ☒ Contractor _____ Private _____ 24 hour ☒ Secure Building ☒

SUMMARY OF ACTIVITIES

Mob _____ Prep 19N Removal Lead Out 19N Detail Clean _____ Encapsulation _____ Clearance Testing _____ Tear Down _____ DeMob _____
Phase Completion Visual Inspection: Prep 19N Removal _____ Encapsulation _____ Clearance _____ Tear Down _____
Summary: complete prep 19N - to 11:00 AM - verify/approve
begin carpet removal - 12:00 to 15:30 observe removal & photo doc
complete core base removal - observe

Waste: Non-Hazardous Construction Debris _____ Hazardous Waste _____ Hazardous Waste Manifest _____
Container: 6 Mil _____ Double 6 Mil _____ Barrel _____ Drum _____ Box _____ Burrito Wrap _____ Labels _____ Other _____
Location of Dumpster: Floor 1 SW Garage
Additional Worker PPE: Disposable Suit _____ Gloves _____ Eye Protection _____ Steel Toe _____ Hard Hat _____ Chem Apron _____
Respirator: Half Face _____ Full Face _____ PAPR _____ Supplied Air _____
Contractor Worker Exposure Monitoring Yes _____ No ☒ # Workers Sampled 0
On-Site Visitors: 1 Gustav ANTWI - DGS2 Ken Firchau BPM 1 _____ 4. _____

Date: 12/29/10Page 2 of 2**PERSONAL EXPENSES:**Hotel: ✓ Per Diem: ✓ Travel: ✓ Destination: site (Lat to, etc) x 2**FIELD SUPPLIES:** PPE: Suits 1/1 Gloves (pairs) 1/1 Respirator filters: Misc: **LAB EXPENSES:** Type/No. Samples collected: Tape Bulk 1 Air Laboratory Name/Location: EML P & K, W. Saeto**Notes**

shift 7 = 3³⁰ 19N Prep + Removal plan
 7 prep continues - ceiling poly, decoa, Diff Pressure System
 9:30 weekly construction meetings - inspect 7, 8 and 4 aft hrs.
 prep continues 19N to 11:00 break
 11:00 check 19N containment - OK for removal
 12:00 crew begins carpet removal East area proceeds West
 (inspect remaining cone base removal w/ HTI - no issues)
 suspect staining on all carpet back - HTI samples various stain
 13:30 break to 13:45
 13:45 - continue removing carpet center North to West.
 coordinate PM inspection w/ HTI
 14:30 observe removal - photo doc 19N
 15:00 Removal proceeds to West Zone - no bag/load out planned
 15:30 shift completed - meet w/ HTI re: inspection
 16:00 of Floor 7 Fireproofing & Floor 8 Breakroom
 18:00 perform F7 & F8 inspection solo
 F7 - FP dry 12.0 px - sample pending
 F8 Breakroom cabinet and CB wall dry - ok reattach
 cone base
 19:30 deliver samples to lab & COC.

Notes re: meeting FW: protocol - grey/black/BBP to CC for mod/inclusion in O&M
 Floor 5 - may involve double shifts due to condensed duration.
 Halon training 1/3/10
 new data receive floor 5 (1/24)

Signature

ThomsonDate 12/29/10



PROJECT LOG

DATE: 9/21/11

LACROIX DAVIS LLC
3685 MT. DIABLO BLVD. SUITE 210
LAFAYETTE, CA 94549
TEL 925-299-1140 FAX 925-299-1185
LCD REPS: TMJ; _____; _____

PAGE 1 OF 2

Client	Department of General Services (DGS)	Contractor: JLS Environmental	Day <input type="checkbox"/> Swing <input checked="" type="checkbox"/> Weekend/Holiday <input type="checkbox"/>
Project	Board of Equalization (BOE)	Location(s):	Floor <u>7</u> Floor <u>6</u> Floor _____ Floor _____
Building	450 N Street, Sacramento CA	Compound(s) of Concern	Mold ACM LBP Other _____
LCD Project #	2372.0 <u>2</u> -572; SOW <u>5.0</u>	Description:	<u>Flood Response</u>
LCD Project #	2372.0 _____ -572; SOW _____	Description:	
LCD Project #	2372.0 _____ -572; SOW _____	Description:	

CONTAINMENT INFORMATION

- Floor Occupied North Floor Vacant _____
- Containments: a) Hall@Janitor b) _____ c) _____ d) _____ e) _____ f) _____
- Type of Containment: NPE ☒ Mini _____ Barrier Tape _____ Minor Procedures _____ N/A _____
- Type of Decon: Shower _____ 2-Stage _____ 1Stage ☒ Drop Sheet W/Vacuum _____ None _____
- Manometer: Yes ☒ No _____ Strip Chart Record: Yes ☒ No _____ Adequate Pressure: Yes ☒ No _____
- Containment Entry Log: Yes ☒ No _____
- Containment and Decon maintained in accordance with accepted practices and procedures: Yes ☒ No _____
- HEPA Fans and Vacuums have current aerosol challenge test sticker: Yes ☒ No _____
- Negative Air Exhaust Location: Exterior _____ Window _____ Shaft _____ Exhaust Duct _____ Interior ☒
- Security: Owner ☒ Contractor _____ Private _____ 24 hour ☒ Secure Building ☒

SUMMARY OF ACTIVITIES

Mob ☒ Prep ☒ Removal/Load Out _____ Detail Clean _____ Encapsulation _____ Clearance Testing _____ Tear Down _____ DeMob _____

Phase Completion Visual Inspection: Prep _____ Removal _____ Encapsulation _____ Clearance _____ Tear Down _____

Summary: JLS mobs to Floor 7 ① determine extent of wet wall material ② determine extent of wet floor tiles ③ request additional workers - 2 for containment prep and work 2 for carpet

Waste: Non-Hazardous Construction Debris ☒ Hazardous Waste _____ Hazardous Waste Manifest _____

Container: 6 Mil _____ Double 6 Mil ☒ Barrel _____ Drum _____ Box _____ Burrito Wrap _____ Labels _____ Other _____

Location of Dumpster: Floor 1 SW Garage area

Additional Worker PPE: Disposable Suit ☒ Gloves ☒ Eye Protection _____ Steel Toe _____ Hard Hat _____ Chem Apron _____

Respirator: Half Face _____ Full Face _____ PAPR _____ Supplied Air _____

Contractor Worker Exposure Monitoring Yes _____ No ☒ # Workers Sampled _____

On-Site Visitors: 1. _____ 2. _____ 3. _____ 4. _____

LaCroix Davis Project LOG

Date: 9/21 & 9/22

Page 2 of 2

PROJECT EXPENSES: Hotel: _____ Per Diem: ☒ Travel: ☒ Destination: Lafayette RT

FIELD SUPPLIES: PPE: Suits _____ Gloves (pairs) _____ Respirator filters: _____ Misc: _____

LAB: Type/No. Samples collected: Tape _____ Bulk _____ Air _____

Laboratory Name/Location: _____

Notes

1800 mob to Floor 7 - define extent of water impacted material
2000 begin containment 5 Hall as Janitor Room


begin removing all carpet tile (wet under tile) and
scrape wet adhesive - blistering: install air movers
to dry backside of carpet tiles and exposed concrete.

21:00 scraping adhesive continues

prep containment continues to 21:50 (major wall penetration protocol)

22:00 requires containment to open suspect walls (all core walls)

22:30 continue scraping adhesive and prepare to work
in containment. remove core base and first layer
of Gypsum Board on wet areas to allow drying of 2nd layer



23:00 cleanup/barout and detail cleaning in containment
carpet tiles are dry - begin apply new adhesive to concrete
allow adhesive to cure prior to installing floor tile.

00:00 Seal wall cavities in containment -

perform final cleanup then install air dryers to dry 2nd GB
and other IFM/layers of GB in interstitial spaces and damp
inspect surfaces - test for moisture content 9/22 PM
clearance tentatively SAT AM

Signature _____

Date _____



PROJECT LOG

DATE: 9/23/11

LACROIX DAVIS LLC
3685 MT. DIABLO BLVD. SUITE 210
LAFAYETTE, CA 94549
TEL 925-299-1140 FAX 925-299-1185
LCD REPS: TMI; ;

PAGE 1 OF 2

Client	Department of General Services (DGS)	Contractor: JLS Environmental	Day <input type="checkbox"/> Swing <input checked="" type="checkbox"/> Weekend/Holiday <input type="checkbox"/>
Project	Board of Equalization (BOE)	Location(s):	Floor 7 Floor 6 Floor / Floor
Building	450 N Street, Sacramento CA	Compound(s) of Concern	Mold ACM LBP Other
LCD Project #	2372.0 2-572; SOW 5.0	Description:	Floor 1 Kitchen EAST-WEST Hallway
LCD Project #	2372.0 2-572; SOW 4.0	Description:	
LCD Project #	2372.0 -572; SOW	Description:	

CONTAINMENT INFORMATION

- Floor Occupied 7, 6, 1 Floor Vacant
- Containments: a) F7-Core 5 b) F1 Kitch Hall c) d) e) f)
- Type of Containment: NPE a, b Mini Barrier Tape Minor Procedures N/A
- Type of Decon: Shower 2-Stage 1 Stage a, b Drop Sheet W/Vacuum None
- Manometer: Yes ☒ No Strip Chart Record: Yes ☒ No Adequate Pressure: Yes ☒ No
- Containment Entry Log: Yes ☒ No
- Containment and Decon maintained in accordance with accepted practices and procedures: Yes ☒ No
- HEPA Fans and Vacuums have current aerosol challenge test sticker: Yes ☒ No
- Negative Air Exhaust Location: Exterior Window Shaft Exhaust Duct Interior ☒
- Security: Owner ☒ Contractor Private 24 hour ☒ Secure Building ☒

SUMMARY OF ACTIVITIES

Mob ☒ Prep ☒ Removal/Load Out ☒ Detail Clean ☒ Encapsulation ☒ Clearance Testing ☐ Tear Down ☐ DeMob ☐

Phase Completion Visual Inspection: Prep ☒ Removal ☒ Encapsulation ☒ Clearance ☐ Tear Down ☐

Summary: 1800 - meet w/ JLS and discuss Floor 1 work plan
inspect Floor 7 moisture content GB-OK, FP marginal
continue dehumidification and re-check at shift conclusion
empty condensate bucket (5 Gal)
prep underway Floor 1 Kitchen, E-W Hallway

Waste: Non-Hazardous Construction Debris ☒ Hazardous Waste ☐ Hazardous Waste Manifest ☐

Container: 6 Mil ☐ Double 6 Mil ☒ Barrel ☐ Drum ☐ Box ☐ Burrito Wrap ☐ Labels ☐ Other ☐

Location of Dumpster: Floor 1 SW Garage

Additional Worker PPE: Disposable Suit ☒ Gloves ☒ Eye Protection ☐ Steel Toe ☐ Hard Hat ☐ Chem Apron ☐

Respirator: Half Face ☒ Full Face ☐ PAPR ☐ Supplied Air ☐

Contractor Worker Exposure Monitoring Yes ☐ No ☒ # Workers Sampled

On-Site Visitors: 1. M. Hoy 2. 3. 4.

LaCroix Davis Project LOG

Date: 9/23/11 and 9/24/11

Page 2 of 2

PROJECT EXPENSES: Hotel: ☒ Per Diem: ☒ Travel: ☒ Destination: BOE to Lab RT

FIELD SUPPLIES: PPE: Suits 2 Gloves (pairs) 2 Respirator filters: Misc:

LAB: Type/No. Samples collected: Tape 2 Bulk Air
Laboratory Name/Location: EML P&K

Notes

1800 - meet w/ JLS super & review Floor 1 Kitchen E-W Hallwork plan - Crew 4 will perform 30' (± 1/2 of E-W Hall)

1830 test floor 7 materials - GB dry FP marginal 1 area continue dehumidifier


1900 meet w/ LS and M Hoy re: Floor 7 Firewall issue decide to install GB wall this shift
Contact GS - he will send Pedro to rebuild GB
meanwhile Jan will have Rafa paint all clean/dry GB with Encap.

1945 Pedro onsite - begins prep for Floor 7 GB rebuild

2015 Encap completed and drying

2045 Floor 1 removal completed and ready for bag out

2100 begin cleanup and some detail cleaning



21150 Break - No stains in North wall cavity, 2 minor stains SW wall cavity

2230 Check Floor 7 Containment FP Moisture Content

FP at base small area will require more dry time

Detail cleaning underway Floor 7 Containment

Detail cleaning underway Floor 1 Containment

2355 Detail cleaning completed Floor 7 Containment

00:30 Detail cleaning resumes Floor 1 Containment

9/24/11 11:30 AM Mob to Site collect Samples - air + bulk test FP moisture content. Sample COC and deliver to lab. Review report and generate Memo.

Signature

Theo M. [Signature]

Date

9/24/11



PROJECT LOG

DATE: 10/24/11

LACROIX DAVIS LLC
3685 MT. DIABLO BLVD. SUITE 210
LAFAYETTE, CA 94549
TEL 925-299-1140 FAX 925-299-1185

LCD REPS: 1 M; 1; 1 PAGE 1 OF 2

Client	Department of General Services (DGS)	Contractor: JLS Environmental	Day <input checked="" type="checkbox"/> Swing <input checked="" type="checkbox"/> Weekend/Holiday <input type="checkbox"/>
Project	Board of Equalization (BOE)	Location(s):	Floor <u>24</u> Floor <u>7</u> Floor <u> </u> Floor <u> </u>
Building	450 N Street, Sacramento CA	Compound(s) of Concern	Mold <input checked="" type="checkbox"/> ACM <input type="checkbox"/> LBP <input type="checkbox"/> Other <input type="checkbox"/>
LCD Project #	2372.0 <u>2</u> -572; SOW <u>8.0</u>	Description:	<u>Floor 7 fountain flood</u>
LCD Project #	2372.0 <u>2</u> -572; SOW <u>6.0</u>	Description:	<u>Floor plans</u>
LCD Project #	2372.0 <u>2</u> -572; SOW <u>8.0</u>	Description:	<u>VCT assessment</u>

CONTAINMENT INFORMATION

- Floor Occupied ☒ Floor Vacant ☐
- Containments: a) Fountain 7 b) c) d) e) f)
- Type of Containment: NPE ☒ Mini ☐ Barrier Tape ☐ Minor Procedures ☐ N/A ☐
- Type of Decon: Shower ☐ 2-Stage ☐ 1Stage ☒ Drop Sheet W/Vacuum ☐ None ☐
- Manometer: Yes ☒ No ☐ Strip Chart Record: Yes ☐ No ☒ Adequate Pressure: Yes ☒ No ☐
- Containment Entry Log: Yes ☒ No ☐
- Containment and Decon maintained in accordance with accepted practices and procedures: Yes ☒ No ☐
- HEPA Fans and Vacuums have current aerosol challenge test sticker: Yes ☒ No ☐
- Negative Air Exhaust Location: Exterior ☐ Window ☐ Shaft ☐ Exhaust Duct ☐ Interior ☒
- Security: Owner ☒ Contractor ☐ Private ☐ 24 hour ☒ Secure Building ☒

SUMMARY OF ACTIVITIES

Mob ☒ Prep ☒ Removal/Load Out ☒ Detail Clean ☒ Encapsulation ☒ Clearance Testing ☒ Tear Down ☒ DeMob ☒
Phase Completion Visual Inspection: Prep ☒ Removal ☒ Encapsulation ☒ Clearance ☐ Tear Down ☐
Summary: remove carpet test walls, remove adhesive, construct containment. Remove layers of sheet rock - test FP observe VMS on shaft board. clean & paint shaft rebuild walls (1' overlap on double layers) final clean and deliver to lab. Tear down containment install new floor adhesive and flooring - Respect VCT 24 to 19 w/ M Hoy

Waste: Non-Hazardous Construction Debris ☒ Hazardous Waste ☐ Hazardous Waste Manifest ☐
Container: 6 Mil ☐ Double 6 Mil ☒ Barrel ☐ Drum ☐ Box ☐ Burrito Wrap ☐ Labels ☐ Other ☐
Location of Dumpster: Floor 1 SW Garage
Additional Worker PPE: Disposable Suit ☒ Gloves ☒ Eye Protection ☐ Steel Toe ☐ Hard Hat ☐ Chem Apron ☐
Respirator: Half Face ☒ Full Face ☐ PAPR ☐ Supplied Air ☐
Contractor Worker Exposure Monitoring Yes ☐ No ☒ # Workers Sampled
On-Site Visitors: 1. M Hoy 2. 3. 4.

LaCroix Davis Project LOG

Date: 10/24 - 10/25Page 2 of 2

PROJECT EXPENSES: Hotel: ☒ Per Diem: ☒ Travel: ☒ Destination: site & lab

FIELD SUPPLIES: PPE: Suits ☒ Gloves (pairs) ☒ Respirator filters: 2 Misc: _____

LAB: Type/No. Samples collected: Tape _____ Bulk _____ Air 4

Laboratory Name/Location: 1

Notes

7:30 Scan M & PH to AS

review floor plans

11 meet w/ US re: Floor 7 Water fountain, flood protocol

14 plus Hilti penetration barbed

18 meet JLS, HTI, DGS for Floor 7 demo

determine extent of water impact

remove carpet and prep containment

test floor 24C pH prior to VCT installation

19 inspect VCT floors 24 & 19 w/ M. Han

20:30 containment complete and ready for demo

determine extent of demo all layers

test moisture content GB & FP w/ HTI


21:30 Room cleaned and rebuild

00:30 complete rebuild and final cleaning to 01:00

01:00 perform clearance testing w/ KT

01:11

Signature



Date

10/25/11

Laboratory Reports



When quality and accuracy are critical.

9/26/2012

LaCroix Davis, LLC
3685 Mt. Diablo Blvd. Suite 210
Lafayette, CA 94549

To Whom It May Concern:

The following data qualifier is reported for all samples in which prior to the release, the replicate quality control sample was not completed:

“Analysis of replicate sample is delayed.”

In all instances where this data qualifier was reported for LaCroix Davis, LLC projects “DGS-BOE”, all replicate samples have since been analyzed and quality control reviews have been completed. All reported data should therefore be considered accurate and final.

Please feel free to contact me if you have any further questions in this regard.

Sincerely,

Dr. Kamashwaran Ramanathan
Laboratory Director




EMLab P&K

Report for:

Mr. Chris Corpuz, Mr. Ted Ice, Mr. Ashley McKinley, Ms. Andrea Steinbach
LaCroix Davis, LLC
3685 Mt. Diablo Blvd.
Suite 210
Lafayette, CA 94549

Regarding: Project: DGS-BOE; Floor 7 Water
EML ID: 738247

Approved by:



Lab Manager
Malcolm Moody

Dates of Analysis:

Direct microscopic exam (Qualitative): 12-30-2010

Service SOPs: Direct microscopic exam (Qualitative) (I100005)

All samples were received in acceptable condition unless noted in the Report Comments portion in the body of the report. Due to the nature of the analyses performed, field blank corrections of results is not a standard practice. The results relate only to the items tested.

EMLab P&K ("the Company") shall have no liability to the client or the client's customer with respect to decisions or recommendations made, actions taken or courses of conduct implemented by either the client or the client's customer as a result of or based upon the Test Results. In no event shall the Company be liable to the client with respect to the Test Results except for the Company's own willful misconduct or gross negligence nor shall the Company be liable for incidental or consequential damages or lost profits or revenues to the fullest extent such liability may be disclaimed by law, even if the Company has been advised of the possibility of such damages, lost profits or lost revenues. In no event shall the Company's liability with respect to the Test Results exceed the amount paid to the Company by the client therefor.

Document Number: 200091 - Revision Number: 5

880 Riverside Parkway, West Sacramento, CA 95605
 (866) 888-6653 Fax (650) 829-5852 www.emlab.com

Client: LaCroix Davis, LLC
 C/O: Mr. Chris Corpuz, Mr. Ted Ice, Mr. Ashley
 McKinley, Ms. Andrea Steinbach
 Re: DGS-BOE; Floor 7 Water

Date of Sampling: 12-29-2010
 Date of Receipt: 12-30-2010
 Date of Report: 12-30-2010

DIRECT MICROSCOPIC EXAMINATION REPORT

(Wet Mount)

Background Debris and/or Description	Miscellaneous Spores Present*	MOLD GROWTH: Molds seen with underlying mycelial and/or sporulating structures†	Other Comments††	General Impression
Lab ID-Version‡: 3267843-1: Bulk sample 2372-1229-F7-B01: FP stain at cube 164				
Miscellaneous debris	Very few	None	None	Normal trapping

‡ A "Version" indicated by -"x" after the Lab ID# with a value greater than 1 indicates a sample with amended data. The revision number is reflected by the value of "x".



Report for:

Mr. Chris Corpuz, Mr. Ted Ice
LaCroix Davis, LLC
3685 Mt. Diablo Blvd.
Suite 210
Lafayette, CA 94549

Regarding: Project: DGS-BOE; Floor 7 Flood Response
EML ID: 834604

Approved by:

Lab Manager
Malcolm Moody

Dates of Analysis:

Direct microscopic exam (Qualitative): 09-24-2011

Service SOPs: Direct microscopic exam (Qualitative) (1039)

All samples were received in acceptable condition unless noted in the Report Comments portion in the body of the report. Due to the nature of the analyses performed, field blank correction of results is not applied. The results relate only to the items tested.

EMLab P&K ("the Company") shall have no liability to the client or the client's customer with respect to decisions or recommendations made, actions taken or courses of conduct implemented by either the client or the client's customer as a result of or based upon the Test Results. In no event shall the Company be liable to the client with respect to the Test Results except for the Company's own willful misconduct or gross negligence nor shall the Company be liable for incidental or consequential damages or lost profits or revenues to the fullest extent such liability may be disclaimed by law, even if the Company has been advised of the possibility of such damages, lost profits or lost revenues. In no event shall the Company's liability with respect to the Test Results exceed the amount paid to the Company by the client therefor.

Document Number: 200091 - Revision Number: 5

Client: LaCroix Davis, LLC
 C/O: Mr. Chris Corpuz, Mr. Ted Ice
 Re: DGS-BOE; Floor 7 Flood Response

Date of Sampling: 09-24-2011
 Date of Receipt: 09-24-2011
 Date of Report: 09-24-2011

DIRECT MICROSCOPIC EXAMINATION REPORT

Background Debris and/or Description	Miscellaneous Spores Present*	MOLD GROWTH: Molds seen with underlying mycelial and/or sporulating structures†	Other Comments††	General Impression
Lab ID-Version‡: 3704372-1, Analysis Date: 09/24/2011: Bulk sample 2372-924-F7B01: Fire Proofing Stain Floor 7				
Miscellaneous debris	Very few	None	None	Normal trapping
Lab ID-Version: 3704373-1, Analysis Date: 09/24/2011: Bulk sample 2372-924-F7B02: Fire Proofing Stain Floor 6				
Miscellaneous debris	Very few	None	None	Normal trapping

* Indicative of normal conditions, i.e. seen on surfaces everywhere. Includes basidiospores (mushroom spores), myxomycetes, plant pathogens such as ascospores, rusts and smuts, and a mix of saprophytic genera with no particular spore type predominating. Distribution of spore types seen mirrors that usually seen outdoors.

† Quantities of molds seen growing are listed in the MOLD GROWTH column and are graded 1+ to 4+, with 4+ denoting the highest numbers.

†† Some comments may refer to the following: Most surfaces collect a mix of spores which are normally present in the outdoor environment. At times it is possible to note a skewing of the distribution of spore types, and also to note "marker" genera which may indicate indoor mold growth. Marker genera are those spore types which are present normally in very small numbers, but which multiply indoors when conditions are favorable for growth.

‡ A "Version" indicated by -"x" after the Lab ID# with a value greater than 1 indicates a sample with amended data. The revision number is reflected by the value of "x".

CHAIN OF CUSTODY



EMLab P&K

www.EMLabPK.com

Cherry Hill, NJ: 1936 Olive Avenue, Cherry Hill, NJ 08003 • (866) 871-1984

Phoenix, AZ: 1301 West Knudsen Drive, Phoenix, AZ 85027 • (800) 631-4802

San Bruno, CA: 1150 Bayhill Drive, #100, San Bruno, CA 94066 • (866) 888-6653

WEATHER

None	Fog	Rain	Snow	Wind	Clear
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

REQUESTED SERVICES



000834604

Culturable

Bio-Cassette Andersen, SAS, Swab,
Water, Bulk, Dust, Soil, Contact Plate

Non-Culturable

Spore
Trap

Tap
Swab

Bulk

Other Requests

CONTACT INFORMATION

Company: LaCroix Davis LLC

Address: 3685 Mt. Diablo Blvd., Lafayette, CA 94549

Special Instructions:

Contact: C. Corpuz, T. Ice, A. Steinbach

Phone: 925-298-1140

Please email results to contacts.

PROJECT INFORMATION

Project ID: DGS-BOE

Project Desc: Floor 7 Flood Response

Project Zip Code: 94066

Sampling Date & Time: 9/24/11 12:00

PO Number: 2372-02-572

TURN AROUND TIME CODES - (TAT)

STD - Standard (DEFAULT)	Rushes received after 2pm or on weekends will be considered received the next business day. Please alert us in advance of weekend analysis needs.
ND - Next Business Day	
SD - Same Business Day Rush	
WD - Weekend/Holiday	

Sample ID	Description	Sample Type (Below)	TAT (Above)	Total Volume/Area (as applicable)	NOTES (Time of day, Temp, RH, etc.)
2372-924-ETA11 Floor 7 Ambient Scan		ST WH	75	12:32	
2372-924-ETA12 Floor 7 Contaminant Janitor		ST WH	75	1	
2372-924-ETA13 Exterior NE		ST WH	75	13:45	
2372-924-F7B01 Fireproofing stain Floor 7 B		WH			at Janitor Room
2372-924-F7B02 Fireproofing stain Floor 7 B		WH			at Janitor Room

SAMPLE TYPE CODES

BC - Bio-Cassette	ST - Spore Trap: Zefon, Allergenco, Burkard...	T - Tape	D - Dust
A15 - Andersen	P - Potable Water	SW - Swab	SO - Soil
SAS - Surface Air Sampler	NP - Non-Potable Water	B - Bulk	O - Other:
CP - Contact Plate			

RETINQUISHED BY

Thee notice

DATE & TIME

9/24/11 14:00

RECEIVED BY

J. Anderson

DATE & TIME

9/24/11 14:00

By submitting this Chain of Custody, you agree to be bound by the terms and conditions set forth at www.emlabpk.com/terms.html

Copyright © 2002-2009 EMLab P&K

Doc. # 200176 Rev. 21 Revnet: 6/29/09 Page 1 of 1, Q4D



Report for:

Mr. Chris Corpuz, Mr. Ted Ice
LaCroix Davis, LLC
3685 Mt. Diablo Blvd.
Suite 210
Lafayette, CA 94549

Regarding: Project: DGS-BOE; Floor 7 Flood Response
EML ID: 834604

Approved by:

Lab Manager
Malcolm Moody

REVISED REPORT

Dates of Analysis:
Spore trap analysis: 09-26-2011

Service SOPs: Spore trap analysis (1038)
AIHA accredited service

All samples were received in acceptable condition unless noted in the Report Comments portion in the body of the report. Due to the nature of the analyses performed, field blank correction of results is not applied. The results relate only to the items tested.

EMLab P&K ("the Company") shall have no liability to the client or the client's customer with respect to decisions or recommendations made, actions taken or courses of conduct implemented by either the client or the client's customer as a result of or based upon the Test Results. In no event shall the Company be liable to the client with respect to the Test Results except for the Company's own willful misconduct or gross negligence nor shall the Company be liable for incidental or consequential damages or lost profits or revenues to the fullest extent such liability may be disclaimed by law, even if the Company has been advised of the possibility of such damages, lost profits or lost revenues. In no event shall the Company's liability with respect to the Test Results exceed the amount paid to the Company by the client therefor.

Document Number: 200091 - Revision Number: 5

Client: LaCroix Davis, LLC
 C/O: Mr. Chris Corpuz, Mr. Ted Ice
 Re: DGS-BOE; Floor 7 Flood Response

Date of Sampling: 09-24-2011
 Date of Receipt: 09-24-2011
 Date of Report: 09-24-2011

SPORE TRAP REPORT: NON-VIABLE METHODOLOGY

Location:	2372-924-F7A11: Floor 7 Ambient S Core Hall		2372-924-F7A12: Floor 7 Containment Janitor		2372-924-F7A13: Exterior NW	
Comments (see below)	None		None		None	
Lab ID-Version‡:	3704374-2		3704375-2		3704376-2	
Analysis Date:	09/26/2011		09/26/2011		09/26/2011	
	raw ct.	spores/m3	raw ct.	spores/m3	raw ct.	spores/m3
Alternaria					5	67
Ascospores					7	370
Basidiospores			1	53	3	160
Chaetomium						
Cladosporium			1	53	67	3,600
Epicoccum					1	13
Fusarium						
Myrothecium						
Nigrospora					1	13
Oidium					4	53
Other colorless						
Penicillium/Aspergillus types†					3	160
Pithomyces						
Rusts					6	80
Smuts, Periconia, Myxomycetes					29	390
Stachybotrys						
Stemphylium						
Torula						
Ulocladium						
Zygomycetes						
Background debris (1-4+)††	< 1+		1+		2+	
Hyphal fragments/m3	< 13		< 13		190	
Pollen/m3	13		13		2,100	
Skin cells (1-4+)	< 1+		1+		< 1+	
Sample volume (liters)	75		75		75	
§ TOTAL SPORES/m3		< 13		110		4,900

Comments:

Spore types listed without a count or data entry were not detected during the course of the analysis for the respective sample.

† The spores of *Aspergillus* and *Penicillium* (and others such as *Acremonium*, *Paecilomyces*) are small and round with very few distinguishing characteristics. They cannot be differentiated by non-viable sampling methods. Also, some species with very small spores are easily missed, and may be undercounted.

†† Background debris indicates the amount of non-biological particulate matter present on the trace (dust in the air) and the resulting visibility for the analyst. It is rated from 1+ (low) to 4+ (high). Counts from areas with 4+ background debris should be regarded as minimal counts and may be higher than reported. It is important to account for sample volumes when evaluating dust levels.

The analytical sensitivity is the spores/m3 divided by the raw count. The limit of detection is the analytical sensitivity multiplied by the sample volume divided by 1000.

For more information regarding analytical sensitivity, please contact QA by calling the laboratory.

‡ A "Version" indicated by "-x" after the Lab ID# with a value greater than 1 indicates a sample with amended data. The revision number is reflected by the value of "x".

§ Total Spores/m3 has been rounded to two significant figures to reflect analytical precision.

Client: LaCroix Davis, LLC
 C/O: Mr. Chris Corpuz, Mr. Ted Ice
 Re: DGS-BOE; Floor 7 Flood Response

Date of Sampling: 09-24-2011
 Date of Receipt: 09-24-2011
 Date of Report: 09-24-2011

MoldRANGE™: Extended Outdoor Comparison**Outdoor Location: 2372-924-F7A13, Exterior NW**

Fungi Identified	Outdoor data	Typical Outdoor Data for:						Typical Outdoor Data for:					
		September in California (n‡=12849)†						The entire year in California (n‡=158505)†					
	spores/m3	very low	low	med	high	very high	freq %	very low	low	med	high	very high	freq %
Generally able to grow indoors*													
Alternaria	67	13	13	27	53	93	61	13	13	27	67	100	56
Bipolaris/Drechslera group	-	7	13	13	27	53	20	7	13	13	27	40	13
Chaetomium	-	8	13	13	27	53	27	8	13	13	27	44	19
Cladosporium	3,600	200	320	850	2,200	3,600	99	110	210	640	1,700	2,800	97
Curvularia	-	7	13	13	40	53	16	7	13	13	27	53	6
Epicoccum	13	7	13	13	27	53	21	8	13	13	27	53	19
Nigrospora	13	10	13	13	40	93	18	7	13	13	27	53	8
Penicillium/Aspergillus types	160	53	110	280	750	1,200	91	53	110	210	600	1,000	86
Stachybotrys	-	7	13	13	27	53	5	7	13	13	33	67	5
Torula	-	8	13	13	40	60	14	8	13	13	40	67	12
Seldom found growing indoors**													
Ascospores	370	13	33	80	210	330	68	22	53	110	330	670	72
Basidiospores	160	40	67	190	480	830	94	53	80	270	1,000	2,400	94
Oidium	53	8	13	13	40	53	15	13	13	13	40	75	19
Rusts	80	8	13	13	40	67	26	13	13	13	50	80	27
Smuts, Periconia, Myxomycetes	390	13	13	40	110	190	75	13	13	40	110	190	69
§ TOTAL SPORES/m3	4,900												

†The 'Typical Outdoor Data' represents the typical outdoor spore levels for the location and time frame indicated. The last column represents the frequency of occurrence. The very low, low, med, high, and very high values represent the 10, 20, 50, 80, and 90 percentile values of the spore type when it is detected. For example, if the frequency of occurrence is 63% and the low value is 53, it would mean that the given spore type is detected 63% of the time and, when detected, 20% of the time it is present in levels above the detection limit and below 53 spores/m3. These values are updated periodically, and if enough data is not available to make a statistically meaningful assessment, it is indicated with a dash.

§ Total Spores/m3 has been rounded to two significant figures to reflect analytical precision.

*The spores in this category are generally capable of growing on wet building materials in addition to growing outdoors. Building related growth is dependent upon the fungal type, moisture level, type of material, and other factors. *Cladosporium* is one of the predominant spore types worldwide and is frequently present in high numbers. *Penicillium/Aspergillus* species colonize both outdoor and indoor wet surfaces rapidly and are very easily dispersed. Other genera are usually present in lesser numbers.

**These fungi are generally not found growing on wet building materials. For example, the rusts and smuts are obligate plant pathogens. However, in each group there are notable exceptions. For example, agents of wood decay are members of the basidiomycetes and high counts of a single morphological type of basidiospore on an inside sample should be considered significant.

‡n = number of samples used to calculate data.

Interpretation of the data contained in this report is left to the client or the persons who conducted the field work. This report is provided for informational and comparative purposes only and should not be relied upon for any other purpose. "Typical outdoor data" are based on the results of the analysis of samples delivered to and analyzed by EMLab P&K and assumptions regarding the origins of those samples. Sampling techniques, contaminants infecting samples, unrepresentative samples and other similar or dissimilar factors may affect these results. In addition, EMLab P&K may not have received and tested a representative number of samples for every region or time period. EMLab P&K hereby disclaims any liability for any and all direct, indirect, punitive, incidental, special or consequential damages arising out of the use or interpretation of the data contained in, or any actions taken or omitted in reliance upon, this report.

CHAIN OF CUSTODY



EMLab P&K

www.EMLabPK.com

Cherry Hill, NJ: 1936 Olive Avenue, Cherry Hill, NJ 08003 • (866) 871-1984

Phoenix, AZ: 1301 West Knudsen Drive, Phoenix, AZ 85027 • (800) 631-4802

San Bruno, CA: 1150 Bayhill Drive, #100, San Bruno, CA 94066 • (866) 888-6653

WEATHER

None	Fog	Rain	Snow	Wind	Clear
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

REQUESTED SERVICES



000834604

Culturable

Bio-Cassette Andersen, SAS, Swab,
Water, Bulk, Dust, Soil, Contact Plate

Non-Culturable

Spore Trap
Bulk

Other Requests

PCR (Please specify test)

CONTACT INFORMATION

Company: LaCroix Davis LLC

Address: 3685 Mt. Diablo Blvd., Lafayette, CA 94549

Special Instructions:

Contact: C. Corpuz, T. Ice, A. Steinbach

Phone: 925-298-1140

Please email results to contacts.

PROJECT INFORMATION

Project ID: DGS-BOE

Project Desc: Floor 7 Flood Response

Project Date & Time: 9/24/11 12:00

Zip Code: 2372-02-572

TURN AROUND TIME CODES - (TAT)

STD - Standard (DEFAULT)	Weekends: will be considered received the next business day. Please alert us in advance of weekend analysis needs.
ND - Next Business Day	
SD - Same Business Day Rush	
WD - Weekend/Holiday	

Rushes received after 2pm on weekends will be considered received the next business day. Please alert us in advance of weekend analysis needs.

Total Volume/Area (as applicable)

TAT (Above)

Sample Type (Below)

NOTES (Time of day, Temp, RH, etc.)

ST WH 75 12:32

ST WH 75 1

ST WH 75 13:45

at Janitor Room

at Janitor Room

SAMPLE TYPE CODES

BC - Bio-Cassette

A15 - Andersen

SAS - Surface Air Sampler

CP - Contact Plate

ST - Spore Trap: Zefon, Allergenco, Burkard...

P - Potable Water

NP - Non-Potable Water

T - Tape

SW - Swab

B - Bulk

O - Other

RETINQUISHED BY

Thee notice

DATE & TIME

9/24/11 14:00

RECEIVED BY

J. Anderson

DATE & TIME

9/24/11 14:00

By submitting this Chain of Custody, you agree to be bound by the terms and conditions set forth at www.emlabpk.com/terms.html

Copyright © 2002-2009 EMLab P&K

Doc. # 200176 Rev. 21 Revnet: 6/29/09 Page 1 of 1, Q4D




EMLab P&K

Report for:

Mr. Chris Corpuz, Mr. Ted Ice, Ms. Andrea Steinbach
LaCroix Davis, LLC
3685 Mt. Diablo Blvd.
Suite 210
Lafayette, CA 94549

Regarding: Project: DGS-BOE; Floor 7 NW Fountain
EML ID: 847256

Approved by:



Lab Manager
Malcolm Moody

REVISED REPORT

Dates of Analysis:
Spore trap analysis: 10-31-2011

Service SOPs: Spore trap analysis (1038)

For clarity, we report the number of significant digits as calculated; but, due to the nature of this type of biological data, the number of significant digits that is used for interpretation should generally be one or two. All samples were received in acceptable condition unless noted in the Report Comments portion in the body of the report. Due to the nature of the analyses performed, field blank correction of results is not applied. The results relate only to the items tested.

EMLab P&K ("the Company") shall have no liability to the client or the client's customer with respect to decisions or recommendations made, actions taken or courses of conduct implemented by either the client or the client's customer as a result of or based upon the Test Results. In no event shall the Company be liable to the client with respect to the Test Results except for the Company's own willful misconduct or gross negligence nor shall the Company be liable for incidental or consequential damages or lost profits or revenues to the fullest extent such liability may be disclaimed by law, even if the Company has been advised of the possibility of such damages, lost profits or lost revenues. In no event shall the Company's liability with respect to the Test Results exceed the amount paid to the Company by the client therefor.

Document Number: 200091 - Revision Number: 5

880 Riverside Parkway, West Sacramento, CA 95605
(866) 888-6653 Fax (650) 829-5852 www.emlab.com

Client: LaCroix Davis, LLC
C/O: Mr. Chris Corpuz, Mr. Ted Ice, Ms. Andrea Steinbach
Re: DGS-BOE; Floor 7 NW Fountain

Date of Sampling: 10-25-2011
Date of Receipt: 10-25-2011
Date of Report: 10-25-2011

SPORE TRAP REPORT: NON-VIABLE METHODOLOGY

Location:	2372-1025-F7A01: Exterior SW		2372-1025-F7A02: Floor 7 Ambient		2372-1025-F7A03: Floor 7 Fountain Cont		2372-1025-F7A04: Exterior NE	
Comments (see below)	None		None		None		None	
Lab ID-Version‡:	3758881-2		3758882-2		3758883-2		3758884-2	
	raw ct.	spores/m3	raw ct.	spores/m3	raw ct.	spores/m3	raw ct.	spores/m3
Alternaria	3	40	1	13			3	40
Arthrinium								
Ascospores*	3	160					7	370
Aureobasidium								
Basidiospores*	15	800	1	53			30	1,600
Bipolaris/Drechslera group	1	13						
Botrytis	1	13						
Chaetomium								
Cladosporium	81	4,300					119	6,300
Curvularia								
Epicoccum	1	13	1	13			1	13
Myrothecium								
Nigrospora							2	27
Other brown							1	13
Other colorless								
Penicillium/Aspergillus types†	16	850					6	320
Rusts*	2	27	1	13			2	27
Smuts*, Periconia, Myxomycetes*	1	13	2	27	1	13	2	27
Stachybotrys								
Stemphylium								
Torula	1	13						
Zygomycetes								
Background debris (1-4+)††	1+		3+		2+		1+	
Hyphal fragments/m3	27		13		< 13		< 13	
Pollen/m3	< 13		< 13		< 13		27	
Skin cells (1-4+)	< 1+		1+		< 1+		< 1+	
Sample volume (liters)	75		75		75		75	
§ TOTAL SPORES/m3		6,300		120		13		8,800

Comments:

Spore types listed without a count or data entry were not detected during the course of the analysis for the respective sample.

* Most of these spore types are not seen with culturable methods (Andersen sampling), although some may appear as non-sporulating fungi.

Most of the basidiospores are "mushroom" spores while the rusts and smuts are plant pathogens.

† The spores of *Aspergillus* and *Penicillium* (and others such as *Acremonium*, *Paecilomyces*) are small and round with very few distinguishing characteristics. They cannot be differentiated by non-viable sampling methods. Also, some species with very small spores are easily missed, and may be undercounted.

†† Background debris indicates the amount of non-biological particulate matter present on the trace (dust in the air) and the resulting visibility for the analyst. It is rated from 1+ (low) to 4+ (high). Counts from areas with 4+ background debris should be regarded as minimal counts and may be higher than reported. It is important to account for sample volumes when evaluating dust levels.

The Limit of Detection is the product of a raw count of 1 and 100 divided by the percent read. The analytical sensitivity (counts/m3) is the product of the Limit of Detection and 1000 divided by the sample volume.

For more information regarding analytical sensitivity, please contact QA by calling the laboratory.

‡ A "Version" indicated by "-x" after the Lab ID# with a value greater than 1 indicates a sample with amended data. The revision number is reflected by the value of "x".

§ Total Spores/m3 has been rounded to two significant figures to reflect analytical precision.

880 Riverside Parkway, West Sacramento, CA 95605
(866) 888-6653 Fax (650) 829-5852 www.emlab.com

Client: LaCroix Davis, LLC
C/O: Mr. Chris Corpuz, Mr. Ted Ice, Ms. Andrea Steinbach
Re: DGS-BOE; Floor 7 NW Fountain

Date of Sampling: 10-25-2011
Date of Receipt: 10-25-2011
Date of Report: 10-25-2011

MoldRANGE™: Extended Outdoor Comparison
Outdoor Location: 2372-1025-F7A01, Exterior SW

Fungi Identified	Outdoor data	Typical Outdoor Data for † October in California (n‡=13248)						Typical Outdoor Data for † The entire year in California (n‡=158505)					
		very low	low	med	high	very high	freq %	very low	low	med	high	very high	freq %
Generally able to grow indoors*													
Alternaria	40	13	13	27	73	120	61	13	13	27	67	100	56
Bipolaris/Drechslera group	13	7	13	13	27	53	18	7	13	13	27	40	13
Chaetomium	-	8	13	13	33	53	24	8	13	13	27	44	19
Cladosporium	4,300	160	360	1,100	3,100	5,500	98	110	210	640	1,700	2,800	97
Curvularia	-	7	13	13	40	76	14	7	13	13	27	53	6
Epicoccum	13	7	13	13	38	53	20	8	13	13	27	53	19
Nigrospora	-	10	13	13	40	80	20	7	13	13	27	53	8
Other brown	-	13	13	13	40	53	39	13	13	13	33	53	35
Penicillium/Aspergillus types	850	53	110	320	910	1,600	91	53	110	210	600	1,000	86
Stachybotrys	-	7	13	13	38	67	5	7	13	13	33	67	5
Torula	13	8	13	13	40	67	12	8	13	13	40	67	12
Seldom found growing indoors**													
Ascospores	160	20	44	110	320	650	71	22	53	110	330	670	72
Basidiospores	800	53	100	270	1,000	2,500	94	53	80	270	1,000	2,400	94
Botrytis	13	13	13	20	53	80	14	13	13	20	53	80	19
Rusts	27	11	13	13	40	80	26	13	13	13	50	80	27
Smuts, Periconia, Myxomycetes	13	13	13	53	130	230	76	13	13	40	110	190	69
§ TOTAL SPORES/m3	6,300												

†The 'Typical Outdoor Data' represents the typical outdoor spore levels for the location and time frame indicated. The last column represents the frequency of occurrence. The very low, low, med, high, and very high values represent the 10, 20, 50, 80, and 90 percentile values of the spore type when it is detected. For example, if the frequency of occurrence is 63% and the low value is 53, it would mean that the given spore type is detected 63% of the time and, when detected, 20% of the time it is present in levels above the detection limit and below 53 spores/m3. These values are updated periodically, and if enough data is not available to make a statistically meaningful assessment, it is indicated with a dash.

§ Total Spores/m3 has been rounded to two significant figures to reflect analytical precision.

*The spores in this category are generally capable of growing on wet building materials in addition to growing outdoors. Building related growth is dependent upon the fungal type, moisture level, type of material, and other factors. *Cladosporium* is one of the predominant spore types worldwide and is frequently present in high numbers. *Penicillium/Aspergillus* species colonize both outdoor and indoor wet surfaces rapidly and are very easily dispersed. Other genera are usually present in lesser numbers.

**These fungi are generally not found growing on wet building materials. For example, the rusts and smuts are obligate plant pathogens. However, in each group there are notable exceptions. For example, agents of wood decay are members of the basidiomycetes and high counts of a single morphological type of basidiospore on an inside sample should be considered significant.

‡n = number of samples used to calculate data.

Interpretation of the data contained in this report is left to the client or the persons who conducted the field work. This report is provided for informational and comparative purposes only and should not be relied upon for any other purpose. "Typical outdoor data" are based on the results of the analysis of samples delivered to and analyzed by EMLab P&K and assumptions regarding the origins of those samples. Sampling techniques, contaminants infecting samples, unrepresentative samples and other similar or dissimilar factors may affect these results. In addition, EMLab P&K may not have received and tested a representative number of samples for every region or time period. EMLab P&K hereby disclaims any liability for any and all direct, indirect, punitive, incidental, special or consequential damages arising out of the use or interpretation of the data contained in, or any actions taken or omitted in reliance upon, this report.

880 Riverside Parkway, West Sacramento, CA 95605
(866) 888-6653 Fax (650) 829-5852 www.emlab.com

Client: LaCroix Davis, LLC
C/O: Mr. Chris Corpuz, Mr. Ted Ice, Ms. Andrea Steinbach
Re: DGS-BOE; Floor 7 NW Fountain

Date of Sampling: 10-25-2011
Date of Receipt: 10-25-2011
Date of Report: 10-25-2011

MoldRANGE™: Extended Outdoor Comparison
Outdoor Location: 2372-1025-F7A04, Exterior NE

Fungi Identified	Outdoor data	Typical Outdoor Data for † October in California (n‡=13248)						Typical Outdoor Data for † The entire year in California (n‡=158505)					
		very low	low	med	high	very high	freq %	very low	low	med	high	very high	freq %
Generally able to grow indoors*													
Alternaria	40	13	13	27	73	120	61	13	13	27	67	100	56
Bipolaris/Drechslera group	-	7	13	13	27	53	18	7	13	13	27	40	13
Chaetomium	-	8	13	13	33	53	24	8	13	13	27	44	19
Cladosporium	6,300	160	360	1,100	3,100	5,500	98	110	210	640	1,700	2,800	97
Curvularia	-	7	13	13	40	76	14	7	13	13	27	53	6
Epicoccum	13	7	13	13	38	53	20	8	13	13	27	53	19
Nigrospora	27	10	13	13	40	80	20	7	13	13	27	53	8
Other brown	13	13	13	13	40	53	39	13	13	13	33	53	35
Penicillium/Aspergillus types	320	53	110	320	910	1,600	91	53	110	210	600	1,000	86
Stachybotrys	-	7	13	13	38	67	5	7	13	13	33	67	5
Torula	-	8	13	13	40	67	12	8	13	13	40	67	12
Seldom found growing indoors**													
Ascospores	370	20	44	110	320	650	71	22	53	110	330	670	72
Basidiospores	1,600	53	100	270	1,000	2,500	94	53	80	270	1,000	2,400	94
Botrytis	-	13	13	20	53	80	14	13	13	20	53	80	19
Rusts	27	11	13	13	40	80	26	13	13	13	50	80	27
Smuts, Periconia, Myxomycetes	27	13	13	53	130	230	76	13	13	40	110	190	69
§ TOTAL SPORES/m3	8,800												

†The 'Typical Outdoor Data' represents the typical outdoor spore levels for the location and time frame indicated. The last column represents the frequency of occurrence. The very low, low, med, high, and very high values represent the 10, 20, 50, 80, and 90 percentile values of the spore type when it is detected. For example, if the frequency of occurrence is 63% and the low value is 53, it would mean that the given spore type is detected 63% of the time and, when detected, 20% of the time it is present in levels above the detection limit and below 53 spores/m3. These values are updated periodically, and if enough data is not available to make a statistically meaningful assessment, it is indicated with a dash.

§ Total Spores/m3 has been rounded to two significant figures to reflect analytical precision.

*The spores in this category are generally capable of growing on wet building materials in addition to growing outdoors. Building related growth is dependent upon the fungal type, moisture level, type of material, and other factors. *Cladosporium* is one of the predominant spore types worldwide and is frequently present in high numbers. *Penicillium/Aspergillus* species colonize both outdoor and indoor wet surfaces rapidly and are very easily dispersed. Other genera are usually present in lesser numbers.

**These fungi are generally not found growing on wet building materials. For example, the rusts and smuts are obligate plant pathogens. However, in each group there are notable exceptions. For example, agents of wood decay are members of the basidiomycetes and high counts of a single morphological type of basidiospore on an inside sample should be considered significant.

‡n = number of samples used to calculate data.

Interpretation of the data contained in this report is left to the client or the persons who conducted the field work. This report is provided for informational and comparative purposes only and should not be relied upon for any other purpose. "Typical outdoor data" are based on the results of the analysis of samples delivered to and analyzed by EMLab P&K and assumptions regarding the origins of those samples. Sampling techniques, contaminants infecting samples, unrepresentative samples and other similar or dissimilar factors may affect these results. In addition, EMLab P&K may not have received and tested a representative number of samples for every region or time period. EMLab P&K hereby disclaims any liability for any and all direct, indirect, punitive, incidental, special or consequential damages arising out of the use or interpretation of the data contained in, or any actions taken or omitted in reliance upon, this report.

CHAIN OF CUSTODY EMLab P&K

www.EMLabPK.com

Cherry Hill, NJ: 1936 Olney Avenue, Cherry Hill, NJ 08003 • (866) 871-1984
 Phoenix, AZ: 1501 West Knudson Drive, Phoenix, AZ 85027 • (800) 651-4802
 San Bruno, CA: 1150 Bayhill Drive, #100, San Bruno, CA 94066 • (866) 888-6653

PROJECT INFORMATION		CONTACT INFORMATION	
Project ID: DGS-BOE	Company: LaCroix Davis LLC	Address: 3685 Mt. Diablo Blvd., Lafayette, CA 94549	
Project Desc: Floor 7 NW Fountain	Contact: C. Corpuz, T. Lee, A. Steinbach	Special Instructions: Please email results to contacts.	
Project Zip Code: 925-299-1140	Phone: 925-299-1140		
PO Number: 2372-02-572			

Sample ID	Description	Sample Type (Below)	TAT (Above) (As applicable)	Total Volume/Amount (As applicable)	NOTES
2372-02572-01	Exterior SW	ST	WAT 75	-	01:00
2372-02572-02	Floor 7 Ambient	ST	WAT 75	-	
2372-02572-03	Floor 7 Fountain Cont	ST	WAT 75	-	
2372-02572-04	Exterior NE	ST	WAT 75	-	01:30

SAMPLE TYPE CODES		DELINQUENT	DATE & TIME
BC - BioCassette	ST - Spore Trap; Zefon, Allergenco, Burkard...	10/25/11	10/25/11 01:00
A15 - Andersen	SW - Swab		
SAS - Surface Air Sampler	B - Bulk		
CP - Contact Plate	NP - Non-Potable Water		

WEATHER			
None	Fog	Rain	Snow
Light			
Modest			
Heavy			

REQUESTED SERVICES	
Non-Culturable	Culturable

Spore Trap	Tape Swab Bulk	Other Requested
Spore Trap Analysis - Other particles	Quantitative Spore Count Direct Exam	PCR (please specify test)
Direct Microscopic Exam (Qualitative)	1-Media Surface Fungi (Genus ID + Asp. spp.)	Asbestos Analysis - PLM (EPA method 600/R-93-116)
2-Media Surface Fungi (Genus ID + Asp. spp.)	2-Media Surface Fungi (Genus ID + Asp. spp.)	Asbestos Analysis - PCM Airborne Fiber Count (NIOSH 7400)
3-Media Surface Fungi (Genus ID + Asp. spp.)	3-Media Surface Fungi (Genus ID + Asp. spp.)	Quantitative - Sewage Screen
Culturable Air Fungi (Genus ID + Asp. spp.)	Culturable Air Fungi (Genus ID + Asp. spp.)	MYP Bacteria (Please specify organism)
Gram Stain and Counts (Culturable Air and Surface Bacteria)	Legionella culture	Membrane Filtration (Please specify organism)
Total Coliform, E. coli (Presence/Absence)		

10/25/11 01:00	10/25/11 01:00
----------------	----------------