

### Scaffolding Inspection Checklist

Date Inspected: 09/17/15	Start Time: 5:30 p.m.	Finish Time: 6:00 p.m.
Location of Scaffold: 450 N Street, Sacramento, Ca		Contractor: Safe Scaffolding
Designated competent person): Alejandro Villaverde		Project: Board of Equalization
Contract: 125828C	Work Order: 3177105	Client: DGS/RESO/PMDB

SCAFFOLDING CHECK LIST ITEMS	YES	NO	NOT APPLICABLE
Scaffold spacing and sill size capable of carrying intended loading?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Competent person in charge of inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Sills properly placed and adequately sized?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Screw jacks in place to level and plumb scaffold?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Base plates and /or screw jacks in firm contact with sills and frame?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Scaffold is level and plumb?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Scaffold legs bracing is properly attached?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Overhead protection is secure?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
All footings are level, no settling has occurred?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
All bracing, guying, and tying in good order and secure?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
All materials in good condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
No deterioration from rust, weather or age observed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Alejandro Villaverde  
Competent Person Signature

on file  
Competent Person License or ID Card Number