

Scaffolding Inspection Checklist

Date Inspected: <i>11/05/15</i>	Start Time: <i>5:00 PM</i>	Finish Time: <i>6:40 PM</i>
Location of Scaffold: <i>450 N Street, Sacramento, Ca</i>		Contractor: <i>Safe Scaffolding</i>
Designated competent person):		Project: <i>Board of Equalization</i>
Contract: <i>125828C</i>	Work Order: <i>3177105</i>	Client: <i>DGS/RES/PMDB</i>

SCAFFOLDING CHECK LIST ITEMS	YES	NO	NOT APPLICABLE
Scaffold spacing and sill size capable of carrying intended loading?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Competent person in charge of inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Sills properly placed and adequately sized?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Screw jacks in place to level and plumb scaffold?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Base plates and /or screw jacks in firm contact with sills and frame?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Scaffold is level and plumb?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Scaffold legs bracing is properly attached?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Overhead protection is secure?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
All footings are level, no settling has occurred?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
All bracing, guying, and tying in good order and secure?	<input type="checkbox"/>	<input type="checkbox"/>	<i>Minor adjustments</i>
All materials in good condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<i>normal wear</i>
No deterioration from rust, weather or age observed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<i>normal</i>

noted impact damage at roof garage scaffolding,

Alejandro Villanueva

Competent Person Signature

on file

Competent Person License or ID Card Number